


Proposed Improvement in Walking Environment at Western Fire Services Street



- Removal of Amenity Railing
- Widening of the Footpath Fronting the Harbour



Date : August 2011

Proposed Improvement - Removal of Amenity Railing

Proposed Removal of Amenity Railing



Construction Programme


- Approx. 10 months
(2-month Public Consultation + 8-month Construction works)

**Proposed Improvement -
Widening of the Footpath Fronting the Harbour**

Footpaths Fronting the Harbour




Southern Footpath
(Approx. 3.7m Wide)



Northern Footpath
(Approx. 2.5m Wide)

Proposed Widening of the Northern Footpath Fronting the Harbour



Stage 1 of Widening Works



Widen the northern footpath by approx 1.2m



Narrow the southern footpath by approx 0.9m

Stage 2 of Widening Works (After the Completion of Drainage Works)

- Narrow the southern footpath to 2.5m in width
- Maintain 7.5m wide carriageway



Construction Programme

	Major Tasks	Duration
Stage 1	<ul style="list-style-type: none">● Consult Related Parties (e.g. Western Harbour Tunnel Company, DSD and LCSD)● Public Consultation● Trial Excavation● Utilities Diversion● Widening of Northern Footpath & Narrowing of Southern Footpath● Associated Road & Drainage Works	24 months
Stage 2	<ul style="list-style-type: none">● Further Narrowing of Southern Footpath● Associated Drainage Works● Resurfacing of Carriageway	10 months (commence after DSD's works)

~ Thank You ~

